

# Firehouse Project

Construction Status Report as of 7/5/22

## **Completed in June:**

- After some weather delays, the excavation is complete
- The basement is laid out
- Some concrete footers have been formed and poured
- All rebar necessary for construction has been delivered to the site
- The spoils (dirt & concrete) have been hauled away

## **July's activity:**

- All footers will be completed
- Basement walls will be poured and backfilled
- The wells and piping for stormwater removal will be completed
- Sanitary sewer lines will be completed
- Conduit for all electric, security and internet will be laid

## **Estimated Completion Date:**

- September/October 2023